

Karapiro Development Project Update

Maungatautari Rd upgrade

This upgrade has been tendered and let and will involve widening of the road from Hydro Rd south for approximately 1km, improving the Judd Lane entrance to the domain and creating a turning area for buses. Construction has commenced and will be timed to work in with programmed events.

Drainage work and shoulder widening progressed through January, and road construction on the main carriageway will take place during February.

High Performance Centre

Internal outfitting continues and the carpark and external site works are underway.

Toilet blocks

Blockwork is well advanced on all toilets. The southern embankment toilet block was completed prior to Christmas and was used for the Waka Ama Nationals.

Community and Events Centre

Chibnall Swann are developing the floor plans for the Community and Events Centre. Several meetings have occurred with event users, particularly with KRI and Iwi representatives. A confirmed floor plan is expected to be available shortly, so work on detailed design can progress.

Southern Entrance Rd

Work has started on stormwater drainage and kerbing of the southern entrance road. Once sealed, the main roading infrastructure of the site is complete.